

From: Danielle Wiess <dwiess@communityenergy.bc.ca>
Date: November 7, 2022 at 5:39:14 PM PST
Subject: Charge North EV Charger Installation Update

Hello all,

As winter settles in, I want to share an update as to where we are with regards to installations. You'll see in the attached schedule that 4 stations are officially installed and online for public use. As well, another 17 sites will be completed by the end of next week. Installation for the remaining 17 sites (listed below) will be completed in Spring 2023. If you have any questions, please let me know.

Spring 2023 installs:

1. 100 Mile House - still determining location
2. Quesnel – awaiting electrical pole install by BC Hydro
3. Smithers – concrete finishing availability
4. PG, Exploration Place – delayed due to archaeological assessment
5. Kitimat (x2) – final site selection recently completed
6. Granisle – single-port station on back-order from Charge Point until just recently.
7. Hazelton - single-port station on back-order from Charge Point until just recently.
8. Stewart - single-port station on back-order from Charge Point until just recently.
9. Nisga'a (x5) – single-port station on back-order from Charge Point until just recently.
10. Tow Hill – awaiting site design approval from Village Council.
11. Sandspit - single-port station on back-order from Charge Point until just recently.
12. Daajing Giids – revised final design, new power pole installation is required.

Thank you,
Danielle

Danielle Wiess, B.Sc, Strategy & Collaboration Lead
Office: (250) 469-6783 ext. 714 | Mobile: (403) 993-9425

